



2026 PROJECT ACTIVITY

Updated 1/30/2026

Project Name and Purpose	Activity	Construction
Antire Road Safety Improvements - STP-5460(605) Improvements: 4' SHOULDERS, RUMBLE STRIPS, GUARDRAILS, CURVE SOFTENING	Utility Coordination is underway with Ameren, AT&T, and Charter for the utilities in conflict. The project was bid out and Gershenson is low bidder. Construction is scheduled for March.	Not Under Construction
Antire Road Safety Improvements, Laurel to Brookside STBG-5445(610) Improvements: 4' SHOULDERS, RUMBLE STRIPS, IMPROVED SIGHT DISTANCE, WARNING SIGNS	Preliminary plans approved by MoDOT on 12/3/2025. A public meeting will be scheduled soon.	Not Under Construction
Boyce Lane Low Water Crossing Replacement DNR-SW-6930D6268973 Improvements: NEW BRIDGE STRUCTURE	PCX will be working on tree clearing operations and driving sheet piles next week. Please follow the detour route as Boyce Lane at Plattin Creek is closed.	3%
Brennan Road Safety Improvements - STBG-5445(611) Improvements: 4' SHOULDERS, RUMBLE STRIPS, DITCHING, IMPROVED SITE DISTANCE, WARNING SIGNS	Preliminary plans approved by MoDOT on 12/3/2025. A public meeting will be scheduled soon.	Not Under Construction
Browns Ford Bridge Preservation - STBG-5403 (700) Improvements: REMOVAL AND REPLACEMENT OF THE CONCRETE DECK	Preliminary Plans have been submitted to MoDOT.	Not Under Construction
Cedar Hill Road Bridge Preservation - STBG-5403 (701) Improvements: REMOVAL AND REPLACEMENT OF THE CONCRETE DECK	Preliminary Plans have been submitted to MoDOT.	Not Under Construction
Dulin Creek Road Safety Improvements - STP-9901(657) Improvements: 4' SHOULDERS, RUMBLE STRIPS, STRIPING, DITCHING	No work anticipated this week due to the weather.	95%
East Rock Creek Safety Improvements - STP-5445(612) Improvements: 4' SHOULDERS, RUMBLE STRIPS, DITCHING, IMPROVED SITE DISTANCE, WARNING SIGNS	Preliminary Plans have been submitted to MoDOT.	Not Under Construction
Fifth Street – High St to Market St Reconstruction TAP-5445(613) Improvements: OVERLAY, SIDEWALKS, PARKING, LIGHTING, AND SIGNAGE	Final comments and adjustments to the plans and specs are being made, prior to PS&E submittal to MoDOT.	Not Under Construction
Flucom Road Safety Improvements - STP-5445(603) Improvements: 4' SHOULDERS, RUMBLE STRIPS, WARNING SIGNS, DITCHING	Working on acquiring Right-of-Way. Horner & Shifrin working to revise Final PS&E.	Not Under Construction
Gravois Northwest School Improvement Project STP-5434(607) Improvements: 8' SIDEWALK, TURN LANE, STREET LIGHTING, PEDESTRIAN CROSSING BEACONS	Road construction is underway with sidewalk placement, concrete widening, new concrete approach aprons, along with retaining walls and sidewalks. Work will continue as weather allows. Use caution when workers are present.	60%
Harmony Hills Bridge Replacement - STP-5445(604) Improvements: BRIDGE REPLACEMENT	Gershenson anticipates beginning in March.	Not Under Construction
Konert Road Safety Improvements - STBG-5445(614) Improvements: 4' SHOULDERS, RUMBLE STRIPS, DITCHING, IMPROVED SITE DISTANCE, WARNING SIGNS	Reviewing ROW & Preliminary Plans. Public hearing will take place in the upcoming months.	Not Under Construction
Market Street - Fourth St. To Front St. Reconstruction STP-5507(607) Improvements: RECONSTRUCTION, SIDEWALKS, PARKING, LIGHTING, AND SIGNAGE	Final comments and adjustments to the plans and specs are being made, prior to PS&E submittal to MoDOT.	Not Under Construction
Old Highway M Safety Improvements - STP-5445(605) Improvements: 4' SHOULDERS, RUMBLE STRIPS, WARNING SIGNS, DITCHING	Working to acquire the needed Right-of-Way.	Not Under Construction
Old Lemay Ferry Road Safety Improvements - STP-5461(611) Improvements: 4' SHOULDERS, RUMBLE STRIPS, WARNING SIGNS, GUARDRAILS, CURVE SOFTENING, ROAD WIDENING, SLOPE STABILIZATION	VE proposal approved by MoDOT. Contractor should be active on site the first week of February.	50%
Old Lemay Ferry Safety Improvements, Seckman to East Rock Creek - STBG-3100 (529) Improvements: 4' SHOULDERS, RUMBLE STRIPS, WARNING SIGNS, GUARDRAIL	The consultant is working on revisions to the Preliminary Plans.	Not Under Construction
Old Lemay Ferry Vogel to Spring Forest - STP-5461(613) Improvements: ROADWAY RECONSTRUCTION, 5' SHOULDERS, CLOSED DRAINAGE	Construction to start, beginning with storm sewers, tree clearing, and grading. One-Lane Temporary Traffic Signals will be in operation during the construction of the project. Expect delays.	1%

<div>Old Sugar Creek Rd at Gravois-Quail Hollow – PW24047RDW</div> <div>Improvements: ROAD WIDENING, ADDING A LANE</div>	Consultant is currently working on Final Construction Plans.	Not Under Construction
<div>Romaine Creek Road Safety Improvements, Saline to Caleb Crossing – STBG-3100 (530)</div> <div>Improvements: 4' TYPE A3 SHOULDERS, WARNING SIGNS, RETRO-REFLECTIVE SIGNS AND POSTS</div>	CMT revising the ROW Plans.	Not Under Construction
<div>Romaine Creek Rd Slope Failure Stabilization</div> <div>Improvements: 2:1 SLOPE LIMITS WITH DRAINS FOR ROAD STABILIZATION</div>	The road is closed from Corn Lane to the intersection of Romaine Creek and East Romaine Creek. Construction of roadway repairs are underway, and the County expects the roadway to be re-opened by the early part of 2026.	70%
<div>Saline Road Safety Improvements - STP-5469(603)</div> <div>Improvements: 4' SHOULDERS, RUMBLE STRIPS, WARNING SIGNS, GUARDRAILS</div>	Received Bid Concurrence from MoDOT and award from County Council for NB West. AT&T and Charter are working to complete relocation -please use caution.	Not Under Construction
<div>2026 – Subdivision Pavement Surface Preservation – PW26SUBPSP</div> <div>Improvements: APPLYING ASPHALT REJUVENATION PRODUCTS</div>	Bid tab was posted to website/Going to County Council for approval on 1/26/2026.	Not Under Construction
<div>2026 – Subdivision PCC Panel Replacement – PW26SUBPCCREP</div> <div>Improvements: REMOVAL AND REPLACEMENT OF FAILED CONCRETE PANELS</div>	Bid tab was posted to website/Going to County Council for approval on 1/26/2026.	Not Under Construction
<div>2026 – Subdivision Street Cold Milling – PW26SUBMILL</div> <div>Improvements: MODIFIED COLD MILLING (DEPTH TRANSITIONS)</div>	Bid tab was posted to website/Going to County Council for approval on 1/26/2026.	Not Under Construction
<div>Sulphur Springs Road Realignment - PW21085RDW</div> <div>Improvements: ROADWAY RELOCATION, 12' LANES</div>	We are currently working with the consultant to finish up construction plans.	Not Under Construction
<div>Sulphur Springs Road Improvements Phase 2 – PW24085RDW</div> <div>Improvements: RAISING ROADWAY OUT OF FLOODPLAIN, 12' LANES</div>	Consultant is currently working on Preliminary Constructions Plans.	Not Under Construction
<div>Twin River Bridge Preservation - STBG-5403 (703)</div> <div>Improvements: REHABILATE BRIDGE AND REPLACEMENT OF THE CONCRETE DECK</div>	ABNA working on Preliminary Plans.	Not Under Construction