

2025 Parks Projects List/Status - Major

Revised: 4/29/25

This list may be changed as needs and funding change.

Project	Area	Cost est.	Projected Funding Source	Anticipated-Completion	Status	From FY. 2024
Replacement Building	Northwest Sports Complex	\$350,000	ARPA	May 2025	Final Stages	
Pickleball Court Expansion (2)Storm Water & Entrance	High Ridge Civic Center	\$120,000	ARPA	June 2025	In Process	
Access Control Gate -	Rockford	\$60,000	Parks Budget	TBD	Patial- delayed	
Pavilion / Patio Replacment	BRSC	\$175,000	Parks Budget	TBD	In Process	
Gravel Parking / Trail Development	River Bend	\$15,000	Parks Budget	TBD	(404 Application)	
Flagpole	Kimmswick	\$40,000	Parks Budget	TBD	In Process	
Boathouse Raze	Kimmswick	\$12,500	Parks / Port Budget	TBD	COMPLETED	

